BRUHAT BANGALORE MAHANAGARA PALIKE
YALAHANKA ZONE, PROJECT DIVISION
BYTARAYANPURA

Name of Work: ' Package 4 Includes 3 Works Rs. 100.00 Lakhs.

1ST& FINAL BILL

DETAILED MEASUREMENT

TEJUS CONSULTANTS
CONSULTING ENGINEERS AND DESIGNERS
No.58 MIG, 6th Cross, 3rd Main
1st Stage, Basaveshwaranagar
Bangalore-560079
☎ 080 - 23287532
email: tejusconsultants@gmail.com

Scanned by CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

YELAHANKA ZONE

DETAILED MEASUREMENT SHEET

Name of work:	Package 4 Includes 3 Works Rs. 100.00 Lakhs.
Estimated Cost :	Rs. 100.00 Lakhs
Job Code:	006-18-000035, 006-18-000043, 006-18-000045
Head of Account :	P-3316 Special Development Works
Name of Agency:	Sri M. Prakash, No 136, kashinagara main road, Amruthahalli, Bangalore =92
Work order No:	BBMP/EE/BTP/WO/216/2018-19 Dated: 25.01.2019.
Measurements Recorded on :	

Sl. No.	Description of work	Unit	Mesurement No	L	B1	B2	Ave B	D	Qty	Rate	Amount
1	KSRRB 300-1. Earthwork excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5 m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods complete as per specifications. MORTH / Chapter 3 Page No. 142 / Item No. 19.1, PWD SR 2016-17	cum									
			Qty as per premeasurement It No.1 P.No 1-2						884.91	198.14	175336.00
2	Removing and refixing stone slabs of drains and pointing in CM (1:3) (P.No.25-I.No.5.33)	Sqm									
			Qty as per premeasurement It No 2. P.No 3						612.00	85.39	52259.00
3	Providing granite slabs of selected quality roughly dressed havinf a size of 7.5 cms thick and fixed in cement mortar (1:6) including fixing curing ete., complete. (P.No.25,I.No.5.31.1)	Sqm									
	Missing slabs		2	12.00			1.80		43.20		
			2	9.00			1.80		32.40		
			2	9.00			1.80		32.40		
									108.00	705.62	76207.00
4	KSRB 4-1.2 : Providing and laying in position **plain cement concrete of mix 1:3:6** with OPC cement @ 220kgs, with 40mm and down size graded granite metal coarse aggregates @0.892cum and fine aggregates @ 0.465cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, **in foundation** including cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. KBS 4.1, 4.2. **(P.No. 12/I.No. 4.2 of CSR 2016-17)**	Cum									
			Qty as per premeasurement It No 4. P.No 4						53.96		
	Qty upto 125%								26.98	5669.69	152940.00
	Qty Above 125%								26.99	5664.94	152891.00

Consultant

Contractor

Assistant Engineer

ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Assistant Executive Engineer

ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-26

Scanned by CamScanner